BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Construction of Drain from Varma Land to SWD in Amruthahalli in Ward No 07, Byatarayanapura
2	Amount of Work Portion	4265400-00
3	Estimate cost	50.00 Lakhs
4	Name Of Contractor	Sri H.N.Shivashankar
5	Agreement No.	28/2019-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/28/19-20 Date: 15.06.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	30-10-2019
9	Date of receipt of application in the sub-division office	30-10-2019
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Wheather the original application of contractor is enclosed	

17	Balance work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	Rs 800/-
20	Wheather the notice as per clause has been issued	NO
21	Remarks of the AEE and the daily rate of penalty proposed	EOT Approved along
22	Remarks of the EE with the daily rate of penalty proposed	With penalty Rs 800/-

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone